

IMPORTANT INFORMATION

Drop-In sessions: 2023

Wednesday 13 December

Wednesday 17 January

Wednesday 21 February

Time:

12-2pm

Location:

Colas Site Office, off B&Q Roundabout, Honeywood Parkway, CT16 3FH.

Tel: 07799 835 379

Email:

PLODoverFT@colas.co.uk

Twitter:

[@ColasDoverFT](https://twitter.com/ColasDoverFT)

Website:

www.dover.gov.uk
www.kent.gov.uk

Report a problem at:

<https://www.kent.gov.uk/roads-and-travel/report-a-problem>

Dover Fastrack Newsletter #21

Section 1 – Honeywood Parkway over A2



Image above shows 1b North (new bridge and embankment)

In November, we removed the paraslims from the bridge. These were the temporary formwork that were used to construct the bridge's concrete elements. Once these had been removed, the permanent vehicle restraint barriers could be constructed. The same barriers, located under the bridge, were also erected during night works along the A2, along with new street lighting columns.

In Section 1b North, we have commenced the process of trimming material on the embankment so we can place the topsoil. We have also started to trim new sections of the road in preparation for tarmac.

In Section 1b South, we have constructed the anchor slabs for the vehicle restraint barriers that lie on either side of the road. These are concrete structures that ensure the barriers are embedded into the bridge structure. This ensures the safety of drivers and pedestrians using the road.

In Section 1a, we have backfilled the bio-retention pond and made preparations for the tarmac that will be laid in January.



Image shows road construction in Section 1a/1b North prior to tarmac.

Looking Ahead

In December, we will continue to place topsoil on the embankment and then install drainage and gullies along it. In January, we will lay tarmac in Section 1a and through to the bottom of the embankment.

Section 2 - B&Q Roundabout to Dover Road and the Dover Road Tie-In

In Section 2 we have been continuing works to the planting areas. We have also carried out finishing works to the permanent fencing in the section.

Christmas Closedown

The Dover Fastrack site will close on the 22 December for the Christmas period. The site will reopen on the 02 January. The site will be under 24-hour security during this time.

Traffic Management

Section 1 Tesco Roundabout to Whitfield

Narrow lanes traffic management have now been removed on the A2 between A256 Whitfield Interchange and A256 Whitfield Roundabout both east and westbound following successful night works in November. Resurfacing by National Highways is ongoing in this area.

Noise, Vibration and Dust monitoring

Vibration monitoring is set up in Section 1 North side of the A2 by Newlands and is regularly monitored by Colas. Noise monitoring is also being carried out on Dover Road and in Section 1b North by Newlands. The installation of noise, ground, and vibration plates to monitor any earth movement helps us to ensure that we are staying below limits and are causing as little impact as we can.

Useful Contacts



PLO Tel: 07799 835 379



Twitter: @ColasDoverFT



Email: PLODoverFT@colas.co.uk



Website: www.dover.gov.uk www.kent.gov.uk